

COMPLETION REPORT

1	Name Of Work& Job Code	Improvements to roads and drains at Doddabommasandra and surrounding areas in ward no 10 (Doddabommasandra), Vidyaranyapura Sub Division 010-20-000029	
2	Sanctioned Estimate No.& Date (AS & TS No)	Dated: Dated:	
3	Head Of Account which is chargeable	P-3603	
4	Work Order No. & Date	BBMP/EE/WO/232/2019-2020, Date:17.03.2020	
5	Name Of Contractor	Sri. N.M Shivakumar	
6	Time Stipulated for Completion of work	60Days	
7	Date Of Commencement	BBMP/EE/WO/232/2019-2020, Date:17.03.2020	
8	Date Of Completion	31/07/2021	
9	Delay in Execution of Work	Due to BNSSB WORK	
10	Measurement recorded in	M.B No: 1945/12-14	
11	Check Measurement of the Asst Exe. Eng./ Exe, Eng., On	M.B No: 1945/12-14	
12	Name of the office/official in charge of the work	VIDYARANYAPURA. SUB - DIV.	
13	a) Asst.Eng/Junior Eng	SWETHA - N.R.	
14	b) Asst.Exe Engineer	SHIVAKUMAR - MUTTUSWAMY - GURURAJ	
Sanctioned Estimate Amount		Amount Claims As Per Actually Vide As per bills	
		DIFFERENCE	
		Excess	Savings
RS.6000000.00		288900-00 (655 + 4,99,1,100)	

- 15.Certified that the above work has been completed within the stipulated time noted in the Work Order
16.Certified that the contractor has delayed and completed the work for which necessary fine
17.Certified that the above work has been executed by the contractor satisfactory.

Swetha N.R.
ASSISTANT ENGINEER
Ward No.10

Shivakumar
ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Chandrashekar
EXECUTIVE ENGINEER
Vidyaranyapura Division
Zone BBMP